

**SECRET**

**22 AUG 1984**

**REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT  
FOR PERIOD ENDING 22 AUGUST 1984**

**1. Progress Report Tasks Assigned by the DCI/DDCI:**

None

**2. Items or Events of Major Interest that have Occurred During the Preceding Week:**

25X1 a.  - The contractor has completed the steel  
erection on the two new pre-engineered buildings at the Support  
Site. The steel skin is approximately 75% complete on the fire  
25X1 station. The contractor is currently 2-3 weeks behind schedule  
for a 31 October 1984 completion date.


25X1

**SECRET**

**SECRET**

REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT FOR PERIOD  
ENDING 22 AUGUST 1984

25X1



3. Significant Events Anticipated During the Coming Week:

None

25X1



**SECRET**